

\* Start Elevator Srl \* \* \* \*  
 \* Incrociata di Calendasco \* RUPTURE VALVE \* N. 150921 \* \*  
 \* (Piacenza) Italia \* ADJUSTMENT \* -----\*  
 \* tel.0523 771131-772774 \* CERTIFICATE \* PAGE 1 \* OF 1 \*  
 \* www.startelevator.it \* \* \* \*

\*-----\*  
 \* \* \* \*  
 \* CUSTOMER : ITASIA-CASPIAN \* \*  
 \* REFERENCE : IMP. 15006 \* \*  
 \* \* \* \*  
 \* TYPE/MODEL - SERIAL N. : 1''1/4 04110/01 35-M45x2 - 150921 \*  
 \* NOMINAL FLOW : 120\_\_\_\_\_ L/min \*  
 \* \* \* \*  
 \* ADJUSTMENT INSTRUCTION : 08 174 \* \*  
 \* \* \* \*  
 \* OIL CHARACTERISTICS : 46 - 68 ISO gradation, HV class \*  
 \* \* \* \*  
 \* OIL TEMPERATURE : 35\_\_\_\_\_ °C \*  
 \* \* \* \*  
 \* OPERATING FLOW : 148\_\_\_\_\_ L/min \*  
 \* \* \* \*  
 \* ADJUSTMENT : 7-1/2\_\_\_\_\_ turns \*  
 \* \* \* \*  
 \* Notes: CE Cert. No. CA50.00468,2006-10-27 - CE Decl. No.150921\_\_\_\_ \*  
 \* \* \* \*  
 \* Data : 17/04/2015 \*  
 \* \* \* \*  
 \* Quality Control . \*  
 \*-----\*

\*-----\*  
 \* Start Elevator Srl \* \* \* \*  
 \* Incrociata di Calendasco \* CE DECLARATION \* N. 150921 \* \*  
 \* (Piacenza) Italia \* OF CONFORMITY FOR A \* -----\*  
 \* tel.0523 771131-772774 \* SAFETY COMPONENT \* PAGE 1 \* OF 1 \*  
 \* www.startelevator.it \* \* \* \*  
 \*-----\*

\* \* \* \*  
 \* The manufacturer START ELEVATOR SRL \*  
 \* 29010 INCROCIATA DI CALENDASCO - ITALY \*  
 \* \* \* \*  
 \* Hereby declare that the Rupture valve \*  
 \* Type - Model 1''1/4 04110/01 35-M45x2 \*  
 \* \* \* \*  
 \* Yer of manufac. - Serial N.: 2015 - 150921 \*  
 \* Customer - Reference : ITASIA-CASPIAN - IMP. 15006 \*  
 \* \* \* \*  
 \* Is in compliance with the essential requirements stated by Directive \*  
 \* 95/16/EC in accordance with article 8,paragraph 1,letter a),point i). \*  
 \* \* \* \*  
 \* Harmonized standard used : EN 81/2: 1998 \*  
 \* EC type examination certificate N. : CA50.00468,2006-10-27 \*  
 \* Issued by: \*  
 \* IMQ - Via Quintiliano 43, MILANO - ITALY - Nr 0051 \*  
 \* Notified body which carried out the production checks in accordance \*  
 \* with annex XI of 95/16/EC Directive: \*  
 \* IMQ - Via Quintiliano 43, MILANO - ITALY - Nr 0051 \*  
 \* \* \* \*  
 \* Data : 17/04/2015 \*  
 \* \* \* \*  
 \* Authorised Representative . \*  
 \*-----\*

```

* Start Elevator Srl * * * *
* Incrociata di Calendasco * HYDRAULIC EQUIPMENT * N. 150921 * *
* (Piacenza) Italia * * * *
* tel.0523 771131-772774 * TEST REPORT * PAGE 1 OF 1 *
* * * *
* www.startelevator.it * * Test Date 17/04/2015 *

```

```

* CUSTOMER: _ITASIA-CASPIAN_____ REFERENCE : _IMP. 15006_____

```

1. PISTON

```

* TYPE : _90 x 7.5_____ TOTAL TRAVEL : _6650_____ mm

```

EFFECTED TESTS RESULT

```

* 1.1 Pressure: _76_____ bar for five Min _OK_____
* 1.2 Closed total length : _6912_____ mm _OK_____
* 1.3 Rupture valve adj.flow :_148_____ l/min _OK_____
* 1.4 Serial Number cheking: _150921_____ _OK_____
* 1.5 Visual cheking _OK_____
* 1.6 Internal expedition approval _OK_____

```

2. PUMP UNIT

```

* TYPE : _90/M-TN 120 l/1' 9.5 KW 50 Hz 400/690 V_____

```

EFFECTED TESTS

```

* 2.1 Operating cycle RESULT
* Pump delivery : _120_____ l/min _OK_____
* Down max flow : _120_____ l/min _OK_____
* 2.2 Overpressure valve adj. _50_____ bar _OK_____
* 2.3 Hand pump pressure adj. _80_____ bar _OK_____
* 2.4 Serial Number cheking: _150921_____ _OK_____
* 2.5 Visual cheking _OK_____
* 2.6 Internal expedition approval _OK_____
* 2.7 Motor Manufacturer Test report _OK_____

```

NOTES: \_\_\_\_\_

Approved: Quality Control